

**ACTION PLAN OF S.G.R.Y. 1ST STREAM OF
UNDER DULLAVCHERA DEVELOPMENT BLOCK
CHERAGI G.P.**

Total Allocation :-

Works :-

I.B.S. :-

WORKS

Sl. No	Name of work	Amount sanctioned	Amount Utilized	% of work
1	Constn. Of Commnity Hall near Bealthan Balia Madrassa	35,000.00		Not started due to less fund.
2	Constn. Of Community Hall at 4 No. Barbalia near Mathura Bazar Satsangha Ashram.	35,000.00	33,950.00	Completed
3	Constn. Of Community Hall at Kalamagura near Kalamagura middle point.	35,000.00		Not started due to less fund.
4	Constn. Of Community Hall near Durgapur Kali Bari (Rabilal Nath)	35,000.00	33,950.00	Completed
5	Rep. Of Road from Bhuttucherra Play field to Manipur Basti	35,000.00	35,000.00 (43.75 Qtl)	-do-
6	Constn. Of culvert near the house of Sri Nath Deb at West Cheragi.	15,000.00	8000.00 (10 Qtl)	Progress
7	Constn. Of club Building at Janata Bazar Raising Club	35,000.00	16,000.00 (20 Qtl)	-do-
8	Rep. Of bridge at Barbalia to Mathura Bazar 1 No. Bridge.	30,000.00	20,000.00 (25 Qtl)	-do-
9	Constn. Of a culvert on the Road from Chuta Balia to Cheragi near Deykumar Goala.	30,000.00		Not started due to less fund.
10	Rep. Of culvert of Bidyanagar High School near Bimal Nath at 5 No. Kalamagura	25,000.00	24,250.00	Completed
11	Rep. Of culvert and Earth Filling from Forest Office Cheragi to Bhuttucherra NREP Road.	25,000.00	24,250.00	-do-
12	Constn. Of water tank near the house of Makhanlal Nath at 3 No.	15,000.00		Not started due to less fund.
13	Constn. And completion of Katcha shed	30,000.00	16,000.00 (20 Qtl)	Progress
	Constn. Of ring well near the :			
14	Near the house of Chitto Mohan Riang at Manapi Basti	20,000.00	12,000.00 (15 Qtl)	-do-
15	Near the house of Sanu Nath at 4 No. Barbalia	20,000.00	12,000.00 (15 Qtl)	-do-
16	Instn. Of hand pump near the house of Milan Roy	10,000.00		Not started due to less fund.
17	Instn. Of hand pump near the house of Churamoni Nath	10,000.00		-do-

18	Instn. Of hand pump near the house of Karishna Baroy	10,000.00		Not started due to less fund.
19	Instn. Of hand pump near the Shitali Bari at Pachim Cheragi	10,000.00		-do-

IBS

Sl. No	Name of work	Amount sanctioned	Amount Utilized	% of work
1.				
2.				
3.				
4.				
5.				
6.				
7.				
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				